BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Roads and Drains at Shiradi sai rathan and BDS Layout in Ward No 06 in Hegadenagara Village Limit	
2	Estimate Cost	30.00 Lakhs	
3	Administrative Approved No and Date	519/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	128/13-14, Date. 23.12.2013	
5	Job Code No. and P Code No.	006-14-000072	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Applecable	
8	Tender Approved Details	Not Applecable	
9	Work Order No and Date	423/13-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	04.05.2014	
12	Actiual Date of Completion	30.05.2014	
13	Delay if any	Nil	

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	07.08.2015	
19	BR No. and Date	111/31.05.2014	
20	MB No. and Page No.	Mb No.8903 Page No. 190249-261	
21	Test Result	Quality Test Report submitted by Civil Tech consultant and Engineer is verified and Enclosed	
22	Section officer	Sri K Devegowda JE	
23	Sub Division Office	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

7/8/15

Y C Kale gowda
Executive Engineer (Retd)

RAILWAY MEN-LAYOUT
SELF HELP GROUP
RAILWAY MEN WELFARE
ASSOCIATION (Regd. No. 983/99-2000)
THANISANDRA

Name of Wrok: Improvements to Roads and Drains at Shirdi Sai Ratan & BDS Layouts in Ward No. 6 in Hegdenagar Village Limits